

<b>QUALITY ASSURANCE REPORT (QAR)</b> <b>DAILY LOG OF CONSTRUCTION</b>					REPORT NUMBER 713		Page 1 of 1	
					DATE 30 Nov 2020 - Monday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F 2 IN Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION  50 %	BORROW EXCA- VATION  0 %	EMBANKMENT  0 %	CONCRETE  50 %	STRUCTURE  0 %	MINIMUM  0 °F	MAXIMUM  0 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					<input checked="" type="checkbox"/> NO			
					<input type="checkbox"/> YES (Explain)			
					24 HOUR PRECIPITATION			
					INCHES		ENDING	
					2.00		M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY  1	OFFICE  2	LAYOUT  0	INSPECTION  1	TOTAL  4	LABOR  0	FEET  0.0		TIME  M
NUMBER OF CONTRACTOR'S EMPLOYEES					NUMBER OF SHIFTS			
					<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3			
SUPERVISORY  0	SKILLED  0	LABORERS  0	TOTAL  0	FROM  0700	TO  1200 M	FROM  M	TO  M	FROM  M
					TO  M			
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
<b>QA NARRATIVES</b>  <b>Work Performed Today:</b>  Kurt Mintell Jons Crew - Remove shoring/trench box and begin back filling the PRV Vault- rain at approx. 1130. Noted plate compactor being used to compact the lifts (approx. 12")  United Concrete onsite assembling the PRV Vault								
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS		DATE	