

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 717		Page 1 of 0	
					DATE 04 Dec 2020 - Friday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 31 °F Max 50 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 31 °F	MAXIMUM 50 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 1	TOTAL 1	LABOR 0	FEET 0.0		TIME M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES <div style="display: flex; justify-content: space-between;"> <div style="width: 60%;"> <p>Contractor/Subcontractor & Area of Responsibility for Work:</p> <p>Kurt Mintell Ludlow onsite United Concrete onsite</p> <p>Work Performed Today:</p> <p>Kurt Mintell Jon's crew trenched heading north of the PRV Vault to install the 1.5" PVC drain from the PRV sump- the line is tied into the existing storm drain. Permanent Paving on the south end of the watermain for 120 & 127</p> <p>United concrete is installing the trim and ceiling components inside the PRV Vault</p> <p>Miscellaneous Remarks and Visitors to Project:</p> <p>Kurt Mintell CTDOT interactions today - NONE</p> <p>Customer issues today or correspondence- complain from 13 Main Street concerning HMA on the edge of the lawn from forming the new curb - cleaned up by Ludlow- resolved</p> <p>Durham Public Works issues today - NONE</p> <p>Safety:</p> <p>Kurt Mintell Safety Inspection of site: Crew working installing drain for PRV PPE- Good Excavation - trench box - YES - no issue noted Situational Awareness working around heavy equipment COVID 19 requirements</p> <p>Traffic control for lateral ons 17 - flagger onsite, no issues</p> <p>Review ROW requirements with Rob Peddicord & Jon Pio. There was some confusion with the Perm Pavement crew the parking requirements in the ROW. I reached out to CTDOT - Steve Wright and confirmed the requirement is 15'- this was relayed to Jon Pio and the SSHO. - KEEP open and continue to enforce</p> </div> <div style="width: 35%;"> <p>Unresolved Issue: No Shift: 1</p> <p>Unresolved Issue: No Shift: 1</p> <p>Unresolved Issue: No Shift: 1</p> <p>Unresolved Issue: No Shift: 1</p> </div> </div>								
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS		DATE	