

Former Fort Devens Army Installation Project Status Update 18 January 2018

Restoration
Advisory Board
Meeting



U.S. ARMY



®

US Army Corps of Engineers
BUILDING STRONG





Agenda

- Per- and Polyfluoroalkyl Substances (PFAS)
 - ▶ Town supply well sampling update
 - ▶ Army sampling update
 - Site Inspection (SI) results and SI Report Status
 - ▶ Remedial Investigation (RI) planning & approach

- Shepley's Hill Landfill (SHL) updates

- Additional Environmental Program Updates
 - ▶ Area of Contamination (AOC) 50 Long-Term Monitoring (LTM) program and Remedial Action
 - ▶ Main Post AOCs LTM





Background – PFAS

- Perfluorinated compounds (PFCs) are found in many household and commercial/industrial products
 - ▶ carpeting, water-proof clothing, rain gear, Teflon pans, food wrappers
 - ▶ metal plating operations
 - ▶ fire-fighting foams
- 2014 – EPA identified perfluorooctane sulfonate (PFOS) and perfluorooctanoic acid (PFOA) as an emerging contaminants
 - ▶ PFOS & PFOA most-widely produced PFAS compounds in U.S.
 - ▶ Adverse effects identified in laboratory animals
- 2016 – EPA issues Lifetime Health Advisory (LHA) for PFOS & PFOA
 - ▶ Lifetime HA (0.07 micrograms per liter [$\mu\text{g}/\text{L}$]) applies to sum of PFOS and PFOA detections in drinking water
 - ▶ Many different types of PFAS compounds exist
 - ▶ Typically sample for 6 or 14 of these compounds





Public Supply Wells PFAS Sampling

- Periodic sampling of public water supply wells
 - ▶ Grove Pond wells (Town of Ayer)
 - ▶ MacPherson well (Devens)
- On Oct. 31, the Army, regulatory agencies, municipalities, and stakeholders met to discuss potential options to modify water supply systems and/or install treatment, should the LHA be exceeded in finished drinking water
 - ▶ Town of Ayer currently evaluating treatment plant options to address PFAS detections
 - ▶ Town report planned for late January





Public Supply Well PFAS Data

Location	Well ID	Date	PFOS (ug/L)	PFOA (ug/L)	PFOS+PFOA (ug/L)
Ayer Wells	Ayer Multi-Finished 4 Grove	9/1/2016	0.028	0.010	0.038
		11/15/2016	0.029	0.011	0.040
		1/11/2017	0.025	0.010	0.035
		4/12/2017	0.045	0.014	0.059
		8/3/2017	0.038	0.015	0.053
		10/17/2017	0.038	0.016	0.054
	Ayer RW-06G/GW 6	9/1/2016	<0.004	0.006	0.006
		11/15/2016	<0.004	0.006	0.006
		1/11/2017	<0.004	0.007	0.007
		4/12/2017	<0.004	0.007	0.007
		8/3/2017	<0.004	0.007	0.007
		10/17/2017	<0.004	0.008	0.008
	Ayer RW-07G/GW 7	9/1/2016	0.007	0.009	0.016
		11/15/2016	0.006	0.009	0.015
		1/11/2017	0.005	0.008	0.013
		4/12/2017	0.005	0.007	0.012
		8/3/2017	0.017	0.013	0.030
		10/17/2017	0.014	0.014	0.028
	Ayer RW-08G/GW 8	9/1/2016	0.085	0.018	0.103
11/15/2016		0.077	0.017	0.094	
1/11/2017		0.070	0.017	0.087	
4/12/2017		0.080	0.021	0.101	
8/3/2017		0.081	0.024	0.105	
10/17/2017		0.091	0.023	0.114	
Devens Wells	MacPherson Well 03G	7/28/2016	0.044	0.025	0.069
		9/1/2016	0.041	0.021	0.062
		12/28/2016	0.044	0.024	0.068
		2/22/2017	0.046	0.022	0.068
		5/16/2017	0.044	0.022	0.066
		9/19/2017	0.040	0.021	0.061
		12/19/2017	0.040	0.022	0.062
	Patton Well 05G	9/1/2016	<0.004	0.004	0.004
	Shabokin Well 06G	9/1/2016	0.004	0.004	0.008
		4/12/2017	0.004	0.007	0.011
W. Groton Well	W. Groton Well 2G	9/1/2016	<0.004	<0.002	--
Shirley Wells	Patterson 03G	9/1/2016	<0.004	<0.002	--
	Walker 04G	9/1/2016	<0.004	<0.002	--

Highlighted data cell indicates an exceedance of the EPA Health Advisory Level (0.070 ug/L)



BUILDING STRONG®




Army PFAS Site Inspection

- Sept 2016 – Army submits draft Preliminary Assessment (PA)
 - ▶ Evaluated historical use of PFAS compounds
 - ▶ Identified 9 potential source areas for the SI
- June 2017 – Army begins Expedited Site Inspection
 - ▶ Intended to determine presence or absence of PFAS
- Sept 2017 – Draft SI Report
 - ▶ Nov/Dec – EPA/DEP comments
 - ▶ Draft Final SI Report planned for Feb 2018
- Dec 2017 – Army commences supplemental groundwater sampling of LTM wells identified by EPA in 2 Nov 2017 request to assess potential off-site migration of PFAS ahead of the RI





Site Inspection (SI) Sampling Locations





SI – General Conclusions

- PFAS detected in groundwater and soil at several sites
- PFAS in Ayer supply wells potentially from historic releases along Barnum Road (AOCs 74, 75)
- PFAS in MacPherson Well potentially from historic releases at Army's former DRMO, SHL, or Town of Ayer WWTP
- Finished water samples from all of the supply wells tested are currently below the LHA





SI Addendum


Devens Fire Station

- 1996 – Jackson Road Fire Station transitioned to MassDevelopment and Devens Fire Department
 - ▶ No records on prior storage/use of Aqueous Film-Forming Foam (AFFF)
- Reported use of foam to extinguish dumpster fire in early 1990s
- Foam application on pavement as part of training since 1996
- Sept 2017 – ESI Work Plan Addendum issued
 - ▶ Sampling of Devens Fire Station planned for Jan 22
 - ▶ 9 locations for soil and groundwater





Devens Fire Department Proposed Sampling





PFAS Remedial Investigation



- Next step in the CERCLA process after the SI

- Ongoing planning of the RI Work Plan
 - ▶ Draft planned for Apr 2018
 - ▶ Data Quality Objectives
 - ▶ Sampling Approach





CERCLA RI Process

- Field Work (planned to start summer 2018)
 - ▶ Geology, hydrogeology
 - ▶ Sampling of soil, groundwater, sediment, surface water
- RI Report
 - ▶ Conceptual Site Model
 - ▶ Nature and extent of contamination
 - ▶ Fate and transport of contamination
 - ▶ Human Health Risk Assessment
 - ▶ Ecological Risk Assessment
 - ▶ Recommendations





RI Conceptual Approach

- Iterative sampling process to delineate extent of PFAS
- Evaluate all areas and all media with PFAS detections
- Source area investigations
 - ▶ Sampling of AOCs where PFAS was detected in soil and groundwater during the SI
- Receptor investigations
 - ▶ Sampling of areas surrounding Grove Pond and MacPherson supply wells
 - Sampling transects around the supply wells
 - Vertical profiling of soil and groundwater
- Risk-based approach (TBD)





Shepley's Hill Landfill Update

- EPA's 24 Feb 2016 Scope of Work for Additional Work
 - ▶ Phase 1 – Demonstrate plume capture – demonstrate that existing groundwater extraction/treatment system provides sufficient capture/containment of contamination migrating from SHL
 - Sampling for Tasks 1-3 completed 15 Sep 2017
 - Task 3 (delineate lateral/vertical extent of contamination downgradient of extraction system) – revised draft Tech Memo issued 30 Nov 2017
 - Task 1 (define lateral and vertical extent of the capture zone of the two extraction wells) – revised draft Tech Memo – 31 Aug 2018
 - Task 2 (delineate lateral and vertical extent of contamination upgradient of extraction system) – revised draft Tech Memo – 31 Aug 2018
 - Task 4 (update Groundwater Flow Model) – due 17 July 2018



BUILDING STRONG®



SHL EPA SOW (continued)



- Task 4 (demonstrate that field data support/validate model predictions of groundwater flow) – Submit Tech Memo – 17 Aug 2018
- Task 5 – (validate extent of capture by evaluating concentration trends in NIA compared to flow paths developed from the updated GW flow model) – Submit Tech Memo – 4 Sep 2018
- ▶ Phase 2 – Evaluate remedy performance
 - Task 1 – Collect/analyze geochemical and hydrologic data, for minimum of 5 years, to evaluate remedy’s ability to achieve cleanup goals and ensure long-term protectiveness:
 - Task 2 – Perform study to determine the site-specific background level of arsenic in groundwater
- ▶ Phase 3 – Document final remedy
 - Explanation of Significant Differences (ESD) or Record of Decision (ROD) Amendment




BUILDING STRONG®



Additional Environmental Program Updates


- AOC 50 – Remedy Operations and Monitoring
 - ▶ July 2017 – Completed substrate injections to reduce the chlorinated volatile organic compound (CVOC) plume in groundwater
 - Injected approximately 34,000 gallons
 - 6 injection wells and 41 direct-push locations
 - Groundwater monitoring conducted in Oct 2017
 - Results to be presented in 2017 Annual Report (April)
 - Continuing decrease of CVOC concentrations across the site toward cleanup goals
 - ▶ Nov 2017 – updated Long-Term Monitoring & Maintenance Plan (LTMMP)
 - Updated to account for changes in the plume and site geochemistry
 - Revised the approach for the treatment (injection) program






AOC 50 PCE Plume 2004

- Notes:
1. Tetrachloroethene contours from Final Remedial Action Work Plan, AOC 50, Devens, Massachusetts (Arcadis G&M, Inc., 2005)
 2. Feature locations provided by HGL
 3. µg/L = Micrograms per liter
 4. ERD = Enhanced Reductive Dechlorination
 5. GW = Groundwater
 6. J = Estimate
 7. LTM = Long-Term Monitoring
 8. U = Non-detect


 Aerial Sources: Esri, DigitalGlobe, GeoEye, i-cubed, USDA FSA, USGS, AEX, Getmapping, Aerogrid, IGN, IGP, swisstopo, and the GIS User Community





Additional Environmental Program Updates (continued)



- Main Post AOCs
 - ▶ Nov 2017 – completed Fall 2017 LTM Event
 - AOC 43G – consistent results with previous sampling events
 - AOC 69W – consistent metals results; possible decrease in extractable petroleum hydrocarbons (EPH)
 - DCL – no benchmark exceedances in groundwater or leachate
 - SHL - Majority of wells (80%) continue to have stable/decreasing arsenic concentrations
 - ▶ Nov 2017 – annual inspection of the Devens Consolidation Landfill (DCL)
- Dec – completed Annual Land Use Control inspections





Next Steps

- PFAS
 - ▶ Jan 22 – PFAS sampling at Devens Fire Station
 - ▶ Feb 26 – PFAS SI Report (draft final)
 - ▶ Mar 9 – Supplemental PFAS sampling results
 - ▶ Apr 6 – PFAS RI Work Plan (draft)
- SHL
 - ▶ Continue Groundwater Model Workgroup
- LTM Sites (SHL, AOC 50, Main Post AOCs)
 - ▶ Apr 2 – 2017 Annual OM&M Reports (draft)





Former Fort Devens Army Installation Project Status Updates

Questions?

