

STRATFORD ARMY ENGINE PLANT

PROPOSED PLAN FOR TIDAL FLATS AND OUTFALL 008

Tony Delano, P.E.
U.S. Army Corps of
Engineers
New England District
Date: 10 December, 2019



US Army Corps
of Engineers®



AGENDA – PROPOSED PLAN

- Purpose and Summary of the Proposed Plan (PP)
- Site Location and History
- CERCLA Process
- Remedial Action Objectives
- Summary of the Remedial Action
- Summary of the Feasibility Study
- Preferred Remedy
- Project Timeframe





PURPOSE OF THE PROPOSED PLAN

U.S. Army Corps of Engineers, New England District

PROPOSED PLAN FOR ENVIRONMENTAL RESTORATION

Stratford Army Engine Plant, Stratford Connecticut
Contract No. W912WJ-15-D-003



November 2019

- Presents a summary of the alternatives evaluated in the Focused Feasibility Study, and recommends the preferred remedial alternative for sediment remediation to be protective of human and ecological health
- The preferred alternative may be modified, or another response action selected based on new information, including state and/or public comments.

WHAT ARE WE PROTECTING?

- To be fully protective from current conditions, the remedial action will address all human and ecological exposure, and impacts to resources, which include:
 - Human Health
 - Direct Sediment Contact
 - Consumption of Fish and Shellfish
 - Recreation
 - Ecological Health
 - Aquatic Life
 - Fish, Shellfish, Benthic Community
 - Wildlife
 - Birds, Mammals
 - Threatened & Endangered Species
 - Wetland Resources
 - Minimize impacts
 - Mitigate wetland on a 1:1 basis





SITE LOCATION

STRATFORD ARMY ENGINE PLANT - ENVIRONMENTAL RESTORATION

- The former SAEF facility is located at 550 Main Street in Stratford on the Stratford Point peninsula in the southeast corner of Fairfield County.
- The PP is focused on the Tidal Flats area (located between the facility and the Housatonic River) and the Outfall 008 drainage ditch



Stratford,
Connecticut



SAEP HISTORY – TIDAL FLATS AND OUTFALL 008



- SAEP property established and operated by Sikorsky Aircraft and then DOD from 1927 to 1997 for commercial and military applications.
- Operations required the use of oils, solvents, plating solutions, fuels and other chemicals.
- Past practices (pre-1980s) resulted in releases of site-related chemicals to the Tidal Flats through the stormwater treatment system and Outfall 007.




SAEP HISTORY – TIDAL FLATS AND OUTFALL 008

- After 1958, liquid chemical wastes were routed to the Chemical Waste Treatment Plant to undergo limited treatment, and discharged to the Outfall 008 drainage ditch.
- Resulted in contamination of the sediments in the Tidal Flats and Outfall 008 drainage ditch by metals and organic compounds, including polychlorinated biphenyls (PCBs).
- The Site was placed on the Base Realignment and Closure (BRAC) list in October 1995 and closed in 1997.
- There have been multiple environmental investigations culminating in this Proposed Plan.



CERCLA PROCESS FLOWCHART





REMEDIAL ACTION OBJECTIVES



Tidal Flats

- Remove up to 4 ft of sediment to reduce ecological toxicity and achieve consistency with background conditions (PCBs and mercury) by removing sediment exceeding the following criteria:
 - Effects Range Median Quotient (ERM-Q) of 0.5 for eight Site-related metals;
 - PCBs exceeding 1 ppm; and
 - Mercury exceeding 0.55 ppm.



REMEDIAL ACTION OBJECTIVES (CONT'D)

Outfall 008 Drainage Ditch


- Reduce ecological toxicity and achieve consistency with background conditions (PCBs and mercury) along the entire length of the OF-008 drainage ditch
- Remove 4 ft of sediment below 0.0 mean sea level elevation exceeding the following criteria:
 - Effects Range Median Quotient (ERM-Q) of 0.5 for eight Site-related metals;
 - PCBs exceeding 1 ppm; and
 - Mercury exceeding 0.55 ppm.



TIDAL FLATS AND OUTFALL 008 VOLUMES

Material Category	Tidal Flats (cy)	Outfall 008 (cy)
PCB <1 ppm (on-site reuse)	130,500	3,800
PCB ≥1 to <50 ppm (off-site)	8,500	1,100
PCB ≥ 50 ppm (off-site)	500	0
Total Volume	139,500	4,900

Note: Material removal is driven by ERMQ>0.5; however, material disposal/placement is primarily driven by PCB concentration



FEASIBILITY STUDY PROCESS AND REMEDIAL ALTERNATIVES



Feasibility Study Process

- Identify technologies needed as components to complete the remedial action
- Assemble technologies into sitewide Alternatives list (10 Alternatives)
- Screen → keep most promising (5 remained)
- Evaluate five remaining (EPA's nine criteria)
- Compare the alternatives → Rank → Select Preferred Alternative




Alternatives evaluated in detail include:

- Hydraulic dredging
- Mechanical dredging/truck transport
- Mechanical dredging/hydraulic pipeline transport
- Mechanical dredging/pneumatic pipeline transport
- Mechanical dredging/barge transport off-site

- Complies with ARARs
- Cost-Effective
- Balances criteria



- Mechanical Dredging and Truck Transport
- Gravity Drainage
- Solidification
- Beneficial Reuse (on-site)
- Verification and Confirmation Sampling
- Backfilling (upland or local in-water sourced)
- Restoration

- Isolate and Dewater Ditch
- Dry Excavation and Gravity Drainage
- Backfill
- Solidification
- Beneficial Reuse (on-site)



BENEFITS OF PREFERRED REMEDY

- Highest anticipated productivity rate (shortest overall schedule)
- Precision mechanical dredging, environmental clamshell bucket
- Minimizes over-dredge and re-suspension of sediments
- Minimal mixing of underlying clean sediments
- Low volume of water to treat and discharge, resulting in efficient operational footprint
- Best overall balance of costs and benefits





U.S. ARMY AND AGENCY COORDINATION ON REMEDIAL GOALS



- The U.S. Army emphasis is on remedial action that reduces exposure risks through removal of sediment and eliminates long-term monitoring
- The preferred remedial alternative reduces ecological and human exposures to contaminants of concern to background levels
- U.S. Army, CT DEEP, and USEPA agree this remedial approach will be protective of human and ecological health





SCHEDULE FOR PROPOSED PLAN AND RECORD OF DECISION



Event	Date
Proposed Plan Public Meeting	12/10/2019
Proposed Plan Public Comment Period Ends	12/13/2019
Submit Draft Final Record of Decision with Responsiveness Summary to Admin Record and to CT DEEP/USEPA	2/17/2020
Submit Final Record of Decision to CENAE and CT DEEP/USEPA	4/10/2020



ESTIMATED PROJECT TIMEFRAME



- **Work schedule**
 - 12 months per year
 - 24 hrs/day (dredge)
 - 7 days/week operation for (dredge)
- Minimizes time required to complete remediation
- One mobilization to the site
- In-water working time approximately 18 months
- On-land work 24 months (mob/demob)
- U.S. Army continues to work with Federal and State agencies and with the City of Stratford on the work schedule



COMMENTS

18



Send written comments to:

Ms. Erika Mark, Project Manager
U.S. Army Corps of Engineers - New England
District
696 Virginia Road
Concord, MA 01742

Email: nae-pn-nav@usace.army.mil



Project Information located at:

<https://www.nae.usace.army.mil/Missions/Projects-Topics/Army-Engine-Plant-Environmental-Restoration-Project/>



QUESTIONS?



US Army Corps
of Engineers®