

**Weekly Progress Meeting Agenda  
Durham Meadow Construct Waterline  
12/12/2019 at 1000 hours**

**Review Minutes of Previous Meeting:**

- 

**Safety:**

- 

**Work Accomplished Since Last Meeting (as of 12/5/2019)**

- December 4, 2019. Installed (1) Fire Hydrant on Parsons Lane, Durham.
- December 5, 2019. Installed 17 LFT. of 8" DIP on Little Lane, Durham.
- December 5, 2019. Installed (1) Fire Hydrant on Main Street, Durham at Station # 147+00.
- December 6, 2019. Installed 18 LFT. of 8" DIP on Little Lane, Durham.
- December 6, 2019. Installed (1) Fire Hydrant on Little Lane, Durham.
- December 9, 2019. Filled the 20" Dip on Talcott Ridge Drive, Middletown.
- December 10, 2019. Repaired leak on 16" DIP on Talcott Ridge Drive at Station # 49+35

**Two-Week Look Ahead**

**December 12, 2019 through December 19, 2019.**

- Clearing tank access road and tank site, Middletown.
- Clearing Booster Station, Meter Vault and PRV Vault.

**December 19, 2019 through December 26, 2019**

- No Construction Activity – Winter Shut-Down.

**Rework Items/Deficiency List:**

- 

**Submittals:**


- In review with USACE – 3

**Outage Dates:**

- Monday, December 9, 2019. No Construction Activity – Rain.

**QC or Production Issues Discussed:**

-



**Weekly Progress Meeting Agenda  
Durham Meadow Construct Waterline  
12/12/2019 at 1000 hours**

**Request for Information (RFI) Status:**

- None

**Status of Payment Requisitions:**

- 

**Potential Change Requests:**

- Pickett Lane Revised Stream Crossing (Future JC00006)
- Chlorination System Changes

**Notice of Contract Change Request:**

- JC00002 Hydrant Relocation
- JC00005 Majestic Oaks Subdivision Service Line. (Future)
- PRV Vault Relocation (Future JC00004)

**Contract Modifications:**

- A00001 (JC00001) Encroachment Permit Requirements – Completed September 9, 2019
- A00002 (JC00003) Middletown Permit Requirements – Completed September 25, 2019

**Anticipated Events/Major Deliveries:**

- 

**Other Topics to be Discussed:**

- 

**Next scheduled QC Progress Meeting:**

- Thursday, December 19, 2019