

Weekly Progress Meeting Agenda Durham Meadow Construct Waterline 4/22/2020 at 1000 hours

Call-in number:

USA Toll-Free: (877)336-1829 Access Code: 4645994 Security Code: 1234

Review Minutes of Previous Meeting:

• April 16, 2020

Safety:

- SSHO
- CT Executive Order for Face Coverings

Work Accomplished since last meeting (4-9-2020)

- 100 LFT. of 8" Restrained Pipe form Station # 751+45.5 to Station # 750+ 45.5 on South Main Street (Rte. 17) at the intersection of Talcott Ridge Drive, Middletown.
- 88.5 LFT. of 20" Restrained Pipe on the shared access road in Middletown.
- 132.5 LFT. of 20" DIP on the shared access road in Middletown.

Two-Week Look Ahead

- April 16, 2020 to April 24, 2020:
 - Crew 1 will start on drainage installation on the shared access Middletown.
 - Thursday, April 16th crew # 2 will start installing 16" DIP on Main Street (Rt. 17) Durham.
 Daytime hours.
 - Fill and Test 16" Water Main on Route 17.
 - Saw-cut Main Street (Rte.17) Durham.
- April 16, 2020: to April 23, 2020.
 - Crew # 1 will continue on Drainage installation on the shared access road, Middletown.
 - Crew 2 will continue work on installing 16" DIP on Main Street in Durham this will be day time hours 7:00 am – 3:30 pm.
 - Fill and Test 16" Water Main on Route 17.
 - Saw-cut Main Street, Rte. 17, Durham.

Rework Items/Deficiency List:

None

Submittals:

- In review with USACE 5
 - Water Service (Sent January 22, 2020) Town of Durham and CT Water for review
 - Tank (Sent April 6, 2020 > Due April 24, 2020) Received AECOM Comments
 - THMRS Removal System (Sent April 6, 2020 > Due April 24, 2020)
 - Control Panel Shop Drawings (Due May 5, 2020)
 - Temp Cofferdam Plan (Due May 5, 2020) Received CTDEEP Comments



Outage Dates:

- Monday, April 13, 2020. Heavy rain.
- Memorial Day, May 25, 2020

QC or Production Issues Discussed:

None

Request for Information (RFI) Status:

- RFI-0027 Closeout Documents
- RFI-0028 Curb Stop Location2314

Notice of Potential Contract Change Request:

- JC00014 Chlorination System Revisions
- JC00015 Maiden Lane Stream Crossing
- JC00017 Barrier of Evergreen Trees near Tank

Notice of Contract Change Request:

- JC00016 Permanent Pavement Revisions
- JC00006 Pickett Lane Stream Crossing
- JC00011 #110 Maple Avenue and # 129 Maple Avenue
- JC00013 370 and 376 Main Street
- JC00020 Meter Pit 224 Talcott Ridge Drive
- JC00021 385 Main Street Curb Stop Relocation

Anticipated Events/Major Deliveries:

• Curb Stop Meeting, April 30 at 11am

Other Topics to be Discussed:

•

Next scheduled QC Progress Meeting:

• Thursday, April 23, 2020 at 10:00 am.