



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
4/30/2020 at 1000 hours**

Call-in number:

USA Toll-Free: (877)336-1829

Access Code: 4645994

Security Code: 1234

10:00 am: Discuss Pickett Lane Culvert Crossing: Regional School District # 13 (James Croteau)

Review Minutes of Previous Meeting:

- April 16, 2020

Safety:

- SSHO

Work Accomplished since last meeting (4-23-2020)

- Crew # 1, Billy's Crew installed drainage on the shared access road in Middletown.
- Installed Catch Basins at Station # 15+90, and Station # 13+70 and Station # 13+00.
- Installed Water Service to House # 224 main to curb stop
- Crew # 2 Jonathan's crew installed 857 LFT. of 16" DIP on Main Street in Durham from Station # 165+66 to Station # 174+23
- Crew # 2 installed 40 LFT. of 8" DIP for Service Lateral at Station # 159+30, and 40 LFT. of 6" DIP at Station # 159+26

Two-Week Look Ahead:

- **April 30, 2020 to May 7, 2020:**
 - Crew 1 will continue on drainage installation on the shared access Middletown.
 - Crew # 2 will continue installing 16" DIP on Main Street (Rt. 17) Durham. Daytime hours.
 - Fill and Test 16" Water Main on Route 17.
 - Crew # 3 to start saw-cutting on and Mobilization on Pickett Lane from Station # 500+00 to Station #538+55 on April.
- **May 7, 2020 to May 14, 2020.**
 - Crew # 1 will begin excavating and installing gravel in the shared access road in Middletown.
 - Crew 2 will continue work on installing 16" DIP on Main Street in Durham this will be day time hours 7:00 am – 3:30 pm.
 - Fill and Test 16" Water Main on Route 17.
 - Crew # 3 to start installation of 12" Water Main on Pickett Lane starting from Station 500+00.

Rework Items/Deficiency List:

- None



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
4/30/2020 at 1000 hours**

Submittals:

- In review with USACE – 3
 - Water Service (Sent January 22, 2020) – Town of Durham and CT Water for review
 - Tank (Sent April 21, 2020) Review of Item # 14, Concrete needed.

Outage Dates:

- Memorial Day, May 25, 2020

QC or Production Issues Discussed:

- None

Request for Information (RFI) Status:

- RFI-0028 Curb Stop Location

Notice of Potential Contract Change Request:

- JC00014 – Chlorination System Revisions
- JC00015 – Maiden Lane Stream Crossing
- JC00017 – Barrier of Evergreen Trees near Tank
- JC00022 – 257 Main Street Service Line Relocation

Notice of Contract Change Request:

- JC00016 – Permanent Pavement Revisions
- JC00006 – Pickett Lane Stream Crossing
- JC00011 – #110 Maple Avenue and # 129 Maple Avenue
- JC00013 – 370 and 376 Main Street
- JC00020 – Meter Pit 224 Talcott Ridge Drive
- JC00021 – 385 Main Street Curb Stop Relocation

-

Anticipated Events/Major Deliveries:

-

Other Topics to be Discussed:

-

Next scheduled QC Progress Meeting:

- Thursday, May 7, 2020 at 10:00 am.