



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
8/13/2020 at 1000 hours**

Call-in number:

USA Toll-Free: (877)336-1829

Access Code: 4645994

Security Code: 1234

Review Minutes of Previous Meeting:

-

Safety:

-

Work Accomplished since last meeting (8/6/2020)

- **Crew # 1 (Billy):**
 - Installed Water Services Rt 17-Hs 289,275,271,267
 - Installed from Hs to curb stop Hs 174
- **Crew # 2 (Jonathan):**
 - Completed Stream Crossing Maple Ave
 - Installed 12" DI Pipe Maple Ave easement 904+50 to 902+03
- **DN Tanks:**
 - Pressure Tested 16 in, 8 in, 3in , Piping through Tank floor
 - Formed Panel Beds

Two-Week Look Ahead:

August 17, 2020 to August 21, 2020

- **Crew # 1 (Billy):**
 - Install Water Services Rt 17
- **Crew # 2 (Jonathan):**
 - Install Water Main Maple Ave and Talcott Ln
- **DN Tank:**
 - Pour Footing
 - Pour Floor
 - Pour wall panels

August 24, 2020 to August 28, 2020

- **Crew # 1 (Billy): Install Water Services Rt 17**
 -
- **Crew # 2 (Jonathan):**
 - Install Water Main Maple Ave and Talcott Ln
- **DN Tanks:**
 - Pour Wall Panels

Rework Items/Deficiency List:

-



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
8/13/2020 at 1000 hours**

Submittals:

- In review with USACE – 7
 - Tank Mixing System (Due July 7, 2020)
 - Altitude Valve Vault (Due July 20, 2020)
 - PRV Vault (Due July 23, 2020)
 - Meter Building 9 (Due August 3, 2020)
 - Booster Station (Due August 6, 2020)
 - Critical Lift Plan (Due August 14, 2020)
 - Recirculation Pump response from United.

Outage Dates:

- August 5-7 due to Tropical storm Isaias
- September 7, 2020 (Labor Day)

QC or Production Issues Discussed:

-

Request for Information (RFI) Status:

- RFI – 0039 Driveway Restoration

Notice of Potential Contract Change Request:

- JC00014 – Chlorination System Revisions (Need update from PM)
- JC00017 – Tank Access Road Guardrail, Trees and Walking Path
- JC00026 – Middletown M&O Adjustment (2" to 1.5" due to existing pavement thickness)
- JC00030 – Main Street and Maple Avenue Changes
- JC00021 – VEQ for CLIN Overages

Notice of Contract Change Request:

- JC00016 – Permanent Pavement Revisions (Negotiated)
- JC00015 – Maiden Lane Stream Crossing (Preparing SF-30)
- JC00027 – 174/349/350/357 Main Street and 134 and 139 Maple Avenue (Preparing SF-30)
- JC00028 – Drain Pipe extension Tank Access Road (RMS/PR&C issue, SF-30 from KTR signed)
- JC00029 – Maiden Lane Fire Hydrant Relocation (Need revised proposal from KTR)

Anticipated Events/Major Deliveries:

- Crane

Other Items to be discussed:

-

Next Meeting:

- August 20, 2020 at 10:00 am.