

<b>QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION</b>					REPORT NUMBER 892		Page 1 of 0		
					DATE 28 May 2021 - Friday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 46 °F Max 66 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION	BORROW EXCA- VATION	EMBANKMENT	CONCRETE	STRUCTURE	MINIMUM	MAXIMUM			
100 %	100 %	100 %	100 %	100 %	46 °F	66 °F	0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT?					24 HOUR PRECIPITATION				
					INCHES		ENDING		
					0.00		M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY	OFFICE	LAYOUT	INSPECTION	TOTAL	LABOR	FEET	TIME		
0	0	0	0	0	0	0.0	M		
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM	TO	FROM	TO	FROM	TO
0	0	0	0	0700	1530 M	M	M	M	M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									

**QA NARRATIVES**

**Work Performed Today:**

Unresolved Issue: No

Shift: 1

Kurt Mintell

METER BUILDING: WORK NOT COMPLETE

Billy & his crew (Ludlow ) are excavation got elevation 332.50 (page M-109 of the drawings). There are triaxles being loaded by excavator and the material is being brought to the pit at Commerce Circle. NONE TODAY

TANK SITE

Excavate for electrical cabinet - install 3/4 stone 12" with fabric as shown on the drawings

Set up grade stakes for the tank and surrounding area.

Backfill at tank site with existing material- build up elevation

AAV:

Set electrical box in the new location as shown by AECOM - the tank was relocated and placed facing a different direction then what was originally drawn - since the electrical box & panels were already built (united concrete) as originally shown, the footprint of the electrical panel needed to be placed as originally drawn. Contractor needed to re-excavate the footing to accommodate a 90 degree swing of the panel. I called Rich Berlandy to explain the situation and verify the panel being moved. he is fine with it and recommended the electrical box be placed 8 feet from the AAV.

The panel was placed in the hole and backfilled with no further issues.

KTR could request REA for extra excavation - total time approx 2 hours for the crew.

BOOSTER STATION:

United has workers onsite working on the connections in the Booster station, assembling the building halves - working on the seams where the two halves of the building connect. Install floor panels and complete pipe connections.

Paint penetrations where conduits come up through the floor.

**Results of QA Inspections and Tests, Deficiencies Observed, Actions Taken:**

Unresolved Issue: No

Shift: 1

Kurt Mintell

Review elevations with Billy (Ludlow) at the tank site for the electrical cabinet elevations. NOTE photos with grade measurements

Review with John from United Concrete BOOSTER building:

1. Missing stone panels installed
2. Aluminum floor panels installed properly and fit properly

**Safety:**

Unresolved Issue: No

Shift: 1

Kurt Mintell

Safety Inspections items:

1. PPE - good
2. Traffic pattern/control - NONE needed
3. Working in excavation - excavate at tank site for the electrical vault - no trench box needed. Install safety fence around the excavation
4. Muddy & trip hazards identified- NA
4. Situational awareness while working around heavy equipment. - reviewed, excavating and filling tri axle trucks at the Meter
5. Proper lifting techniques - lift with knees not low back
6. COVID - no discussion today
7. Concrete placement today - None today
8. Caps on REBAR at booster station - NA today
9. Ladders in the trench - yes storm drain assembly at the tank site
10. Booster station assembly - worker on roof using fall protection with suitable tie off point already installed in prefab building. Ladder

extending at least 36" past to fascia board.

11. Crane Plan for Meter Building not resolved

12. Standard LP for setting the electrical cabinet for the meter - no crane used only excavator - verified rigging and shackles used for placing the electrical panel ( see 61-2 in QC Report)

QA REPRESENTATIVE'S SIGNATURE

DATE

RE/PROJECT ENGR'S INITIALS

DATE