

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 644		Page 1 of 0		
					DATE 22 Sep 2020 - Tuesday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 36 °F Max 61 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 36 °F	MAXIMUM 61 °F	0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION				
					INCHES 0.00		ENDING M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 0	TOTAL 0	LABOR 0	FEET 0.0		TIME M	
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 	TO M	FROM M	TO M	FROM M	TO M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
QA NARRATIVES									
Work Performed Today:					Unresolved Issue: No Shift: 2				
Paul Paris Paving and saw cutting is continuing on the North West side of town. The south bound line is closed down with two state troopers directing traffic. No work is being done on Maple Ave or Maiden line today. Billy's crew has be pulled of the site for two to three weeks. Up at the tank site they are continuing to work on the inside of the tank.									
Work Performed Today:					Unresolved Issue: No Shift: 2				
Kurt Mintell Work on 17 - permanent paving: 114: 823 LF State Sawcut 116:275.48 SY STA118+80-122+75 117: 275.48 SY STA 118+20 -122+75 119: 4.44 SY Liver Slab									
Miscellaneous Remarks and Visitors to Project:					Unresolved Issue: No Shift: 2				
Kurt Mintell Meeting with Steve Wright & Joel (AECOM), there are concerns about the trench settling on 17 just north of Old Cemetery Road heading north. The trench is settling and CT DOT believes it is due to voids due to ledge. This was relayed by myself to Mike Pio.									
QA REPRESENTATIVE'S SIGNATURE				DATE		RE/PROJECT ENGR'S INITIALS		DATE	