

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 27, 2022
Location:	Maple Avenue, Maiden Lane, and Pickett Lane, Durham	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	517
Contractor:	Ludlow Construction	Page:	2 of 8

1105: Ludlow continues to hand-excavate around the southwest corner of the 24 Maiden Lane residence's foundation.

1310: Ludlow continues to hand-excavate around the southwest corner of the 24 Maiden Lane residence's foundation.

1402: Ludlow continues to hand-excavate soil from around the southwest corner of the foundation of the 24 Maiden Lane residence.

Daily Activities – Well decommissioning activities, Durham

Grela continued well decommissioning activities on the well located on the north side of the CRHS.

1431: Grela has mobilized to the well located on the north side of the CRHS to begin well decommissioning activities. Grela is going to fill the well with bentonite pellets, as they discussed with the USACE.

1513: Grela continues to place bentonite chips into the well located on the north side of the CRHS.

1526: Grela has finished placing bentonite chips into the well located on the north side of the CRHS for the day. They will return to put additional chips into the well at a later date.

Daily Activities – Borehole assessment, Durham

Geophysical Applications began borehole assessment activities on the well located on the north side of the 166 Maple Avenue, Durham, residence.

0740: Geophysical Applications mobilizes to the well located on the north side of the 166 Maple Avenue property in order to start borehole assessment activities.

0833: Geophysical Applications is currently collecting fluid temperature in fluid resistivity data from the well located on the north side of the 166 Maple Avenue, Durham, property.

1014: Geophysical Applications is running the optical televiewer for the second time in the well located on the north side of the 166 Maple Avenue property (the camera on the optical televiewer was fouled by materials it picked up inside of the well borehole on the first run). Geophysical Applications cleaned the probe before sending it down the borehole for a second run.

1102: Geophysical Applications is at 60' below grade as they run the optical televiewer up the borehole.

1156: Geophysical Applications continues to perform borehole assessment activities on the well located on the north side of the 166 Maple Avenue property.

1316: Geophysical Applications lowering an acoustic televiewer probe down the well located on the north side of the 166 Maple Avenue property. The probe is currently at ~240' below surface grade.

1355: Geophysical Applications is in the process of removing the acoustic televiewer probe from the 166 Maple Avenue well.

Res. Representative:	J. Meunier	Date:	9/27/22
-----------------------------	------------	--------------	---------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 27, 2022
Location:	Maple Avenue, Maiden Lane, and Pickett Lane, Durham	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	517
Contractor:	Ludlow Construction	Page:	3 of 8

1449: Geophysical Applications is running the gamma probe in the well located on the north side of the 166 Maple Avenue property.

1553: Geophysical Applications has departed the 166 Maple Avenue property for the day and is mobilizing to MW-4, which is the well located on the south side of the 275 Main Street, Durham, property.

1602: Geophysical Applications has set up on MW-4 (which is located on the south side of the 275 Maple Avenue property) to conduct a flow test.

1624: Geophysical Applications is in the process of conducting a flow test on MW-4.

1723: Geophysical Applications continues to run a flow test on MW-4.

1837: Geophysical Applications has finished running a flow test on MW-4. AECOM places the pumped groundwater into the frak tank located on the 281 Main Street, Durham, work yard.

1850: Geophysical Applications and AECOM depart the 275 and 281 Main Street, Durham, properties.

Daily Activities – Miscellaneous, Durham

Ludlow performed general housekeeping activities at the 281 Main Street, Durham, work yard.

Res. Representative:	J. Meunier	Date:	9/27/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 27, 2022
Location:	Maple Avenue, Maiden Lane, and Pickett Lane, Durham	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	517
Contractor:	Ludlow Construction	Page:	4 of 8



Picture 1: Geophysical Applications set up to perform borehole assessment activities on the well located on the north side of the 166 Maple Avenue, Durham, residence. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 27, 2022
Location:	Maple Avenue, Maiden Lane, and Pickett Lane, Durham	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	517
Contractor:	Ludlow Construction	Page:	5 of 8



Picture 2: Ludlow wrapping burlap around a shrub they removed from the southwest corner of the 24 Maiden Lane, Durham, residence as they prepare to excavate to address a leak in the home's foundation. View to the northwest.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>9/27/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 27, 2022
Location:	Maple Avenue, Maiden Lane, and Pickett Lane, Durham	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	517
Contractor:	Ludlow Construction	Page:	6 of 8



Picture 3: Ludlow hand-excavating at the southwest corner of the 24 Maiden Lane, Durham, residence as they work to address a leak in the home's foundation. View to the northeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 27, 2022
Location:	Maple Avenue, Maiden Lane, and Pickett Lane, Durham	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	517
Contractor:	Ludlow Construction	Page:	7 of 8



Picture 4: Grela placing bentonite chips into the well located on the north side of the Cuginchaug Regional High School as part of well decommissioning activities. View to the northwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 27, 2022
Location:	Maple Avenue, Maiden Lane, and Pickett Lane, Durham	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	517
Contractor:	Ludlow Construction	Page:	8 of 8



Picture 5: Geophysical Applications performing borehole assessment activities on the well located on the south side of the 275 Main Street, Durham, property. View to the northeast.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>9/27/22</u>
-----------------------------	-------------------	--------------	----------------