

PROJECT SCHEDULE  
NANTUCKET BEACH FUDS

ID	Task Name	Duration	Start	Finish	Baseline1 Duration	2012												2013												2014												2015											
						9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8
1	Nantucket Beach, MA - FUDS RI through DD (MRS1 and MRS2)	1096d	Mon 9/26/11	Fri 9/26/14	1096d	[Summary Bar]																																															
2	0001 Project Planning	1067d	Mon 9/26/11	Wed 8/27/14	1067d	[Summary Bar]																																															
3	Project Award	1d	Mon 9/26/11	Mon 9/26/11	1d	[Task Bar]																																															
4	Kickoff Meeting (w/ USACE only)	1d	Tue 10/4/11	Tue 10/4/11	1d	[Task Bar]																																															
5	0001A TPP Process	863d	Wed 10/5/11	Thu 2/13/14	977d	[Summary Bar]																																															
6	Advanced TPP Package & CSM	10d	Wed 10/5/11	Fri 10/14/11	10d	[Task Bar]																																															
7	TPP1 - Kickoff Meeting (w/Regulators)	1d	Thu 10/27/11	Thu 10/27/11	1d	[Task Bar]																																															
8	TPP 2 - RI Work Plan	1d	Mon 4/9/12	Mon 4/9/12	1d	[Task Bar]																																															
9	TPP 3 - RI Report	1d	Wed 12/26/12	Wed 12/26/12	1d	[Task Bar]																																															
10	TPP 4 - FS Report	1d	Wed 5/29/13	Wed 5/29/13	1d	[Task Bar]																																															
11	TPP 5 - PP	1d	Mon 1/27/14	Mon 1/27/14	1d	[Task Bar]																																															
12	TPP 6 - DD	1d	Thu 2/13/14	Thu 2/13/14	1d	[Task Bar]																																															
13	0002B MRS - Community Relations	637d	Sat 6/2/12	Fri 2/28/14	557d	[Summary Bar]																																															
14	Public Information Session No. 1	1d	Sat 6/2/12	Sat 6/2/12	1d	[Task Bar]																																															
15	Public Information Session No. 2	1d	Wed 1/30/13	Wed 1/30/13	1d	[Task Bar]																																															
16	Production of Proposed Plan/Public Meeting Submittals	7d	Mon 2/17/14	Sun 2/23/14	7d	[Task Bar]																																															
17	USACE Approve Public Participation Submittals	1d	Fri 2/28/14	Fri 2/28/14	1d	[Task Bar]																																															
18	Public Meeting No. 3	1d	Mon 2/24/14	Mon 2/24/14	1d	[Task Bar]																																															
19	0001 Project Management Plan (PMP) and Quality Assurance Surveillance Plan (QASP)	146d	Thu 10/6/11	Tue 2/28/12	105d	[Summary Bar]																																															
20	Prepare Draft PMP & QASP	29d	Thu 10/6/11	Thu 11/3/11	29d	[Task Bar]																																															
21	Submit Draft PMP & QASP	1d	Fri 11/4/11	Fri 11/4/11	1d	[Task Bar]																																															
22	USACE Review Draft PMP & QASP	39d	Sat 11/5/11	Tue 12/13/11	30d	[Task Bar]																																															
23	Response To Comments	57d	Wed 12/14/11	Wed 2/8/12	4d	[Task Bar]																																															
24	Prepare Final PMP	5d	Thu 2/9/12	Mon 2/13/12	10d	[Task Bar]																																															
25	Submit Final PMP	1d	Wed 2/15/12	Wed 2/15/12	1d	[Task Bar]																																															
26	USACE Review Final PMP	15d	Tue 2/14/12	Tue 2/28/12	30d	[Task Bar]																																															
27	USACE Approve PMP	0d	Tue 2/28/12	Tue 2/28/12	1d	[Milestone]																																															
28	0002K Public Involvement Plan (PIP)	162d	Thu 10/6/11	Thu 3/15/12	116d	[Summary Bar]																																															
29	Prepare Draft PIP	29d	Thu 10/6/11	Thu 11/3/11	29d	[Task Bar]																																															
30	Submit Draft PIP	1d	Fri 11/4/11	Fri 11/4/11	1d	[Task Bar]																																															
31	USACE Review Draft PIP	39d	Sat 11/5/11	Tue 12/13/11	30d	[Task Bar]																																															
32	Response To Comments	57d	Wed 12/14/11	Wed 2/8/12	4d	[Task Bar]																																															
33	Prepare Draft Final PIP	5d	Thu 2/9/12	Mon 2/13/12	10d	[Task Bar]																																															
34	Submit Draft Final PIP	1d	Tue 2/14/12	Tue 2/14/12	1d	[Task Bar]																																															
35	USACE & Regulators Review Draft Final PIP	15d	Wed 2/15/12	Wed 2/29/12	30d	[Task Bar]																																															
36	Response To Comments	4d	Thu 3/1/12	Sun 3/4/12	4d	[Task Bar]																																															
37	Prepare Final PIP	10d	Thu 3/1/12	Sat 3/10/12	10d	[Task Bar]																																															
38	Submit Final PIP	1d	Thu 3/15/12	Thu 3/15/12	1d	[Task Bar]																																															
39	USACE and Regulatory Approval PIP	0d	Tue 3/13/12	Tue 3/13/12	1d	[Milestone]																																															
40	0002C RI Work Plan (WP)	149d	Mon 11/14/11	Tue 4/10/12	150d	[Summary Bar]																																															
41	Prepare Draft UFP-QAPP Work Plan	29d	Mon 11/14/11	Mon 12/12/11	29d	[Task Bar]																																															
42	Submit Draft Work Plan	1d	Mon 12/12/11	Mon 12/12/11	1d	[Task Bar]																																															
43	USACE Review Draft UFP-QAPP Work Plan	46d	Tue 12/13/11	Fri 1/27/12	30d	[Task Bar]																																															
44	Response To Comments	17d	Sat 1/28/12	Mon 2/13/12	4d	[Task Bar]																																															
45	Prepare Draft Final UFP-QAPP Work Plan	9d	Tue 2/14/12	Wed 2/22/12	10d	[Task Bar]																																															
46	Submit Draft Final Work Plan	0d	Wed 2/22/12	Wed 2/22/12	1d	[Milestone]																																															
47	USACE & Regulatory Review of Draft Final UFP-QAPP Work Plan	15d	Thu 2/23/12	Thu 3/8/12	30d	[Task Bar]																																															
48	Response To Comments	4d	Sun 3/11/12	Wed 3/14/12	4d	[Task Bar]																																															
49	Prepare Final UFP-QAPP Work Plan	10d	Thu 3/15/12	Sat 3/24/12	10d	[Task Bar]																																															
50	Submit Final Work Plan & HRR	1d	Mon 3/26/12	Mon 3/26/12	1d	[Task Bar]																																															
51	USACE & Regulatory Review of Final UFP-QAPP Work Plan	15d	Tue 3/27/12	Tue 4/10/12	30d	[Task Bar]																																															
52	USACE & Regulatory Approval of UFP-QAPP Work Plan	0d	Tue 4/10/12	Tue 4/10/12	1d	[Milestone]																																															
53	0002L Administrative Record	1043d	Thu 10/20/11	Wed 8/27/14	1049d	[Summary Bar]																																															
54	Evaluate Admin Record	5d	Thu 10/20/11	Mon 10/24/11	5d	[Task Bar]																																															
55	Admin Record Update w/ Planning Documents	2d	Fri 4/13/12	Sat 4/14/12	2d	[Task Bar]																																															

Project: NantucketBeach, MA - FUDS  
Date: Fri 2/10/12

Task Progress Summary Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary  
Critical Task Milestone Rolled Up Task Rolled Up Milestone Split Project Summary Deadline



